

# ActivO Ozone Generator Hand Over

Upon delivery of the ActivO Ozone Generator it is imperative that prior to operation the instruction manual is read and fully understood.

- p** The ActivO machine must not be installed or operated by any individual not having read and understood the instruction manual and not having received hand over training.
- p** All living things (human, animal, plants and any natural rubbers) must be removed from the area to be treated and must not be allowed to re-enter until treatment is complete.
- p** Anyone who may require access to the area to be treated must be warned that under no circumstances should they enter the area until they are informed that the treatment has completed and that it is now safe to enter the area.
- p** Whilst treatment is underway all entrances to the area must be marked with "Do Not Enter" signs.
- p** The ActivO machine must be allowed to complete its FULL cycle prior to anyone entering the room.
- p** If the strobe light on the machine is still flashing the machine has not completed it's full cycle, do not enter the room.
- p** Never allow either the inlet or the outlet to become blocked.
- p** The machine should never be allowed to get wet or be operated in a room with relative humidity in excess of 95%.
- p** You should understand how to calculate the volume of the area to be treated and how these volumes relate to the touchpad buttons: Small <1000sq/ft, medium >2000sq/ft, large >3,500sq/ft, x large 3,500sq/ft<.
- p** You should understand how to determine the cycle time of the machine by using the relevant buttons: Short intermediate, long. You should always use the shortest possible cycle time for the area.
- p** You should understand how and when to refine the cycle time.
- p** You should be aware that upon programming a cycle and pressing the green start button you have 60 seconds to vacate the area and seal the room.
- p** The production of ozone is indicated by a prolonged audio alert signal. A second audio alert signal indicates completion of the treatment process.
- p** It is strongly suggested that an ozone detector is used to monitor ozone levels upon completion of the cycle.
- p** If at any time you are unsure of operation or have any concerns or questions contact Climate Hire immediately 0845 6 004499.
- p** I accept responsibility for the use of the ActivO machine and for the handover training for all other operatives who may use it.

I have explained and demonstrated the safe operating methods of the ActivO machine.

Print \_\_\_\_\_ Sign \_\_\_\_\_ Date \_\_\_\_\_

Fleet No. \_\_\_\_\_ Contract No. \_\_\_\_\_

I accept that all the information above has been explained and demonstrated and that I fully understand safe operation of the ActivO machine.

Print \_\_\_\_\_ Sign \_\_\_\_\_ Date \_\_\_\_\_